


ARE INSTRUMENTS OF SERVICE IN RESPECT OF THE PROJECT. THEY ARE NOT INTENDED OR REPRESENTED THE EXTENSIONS OF THE PROJECT OR ON ANY OTHER PROJECT. ANY REUSE WITHOUT WRITTEN VERIFICATION OR ADAPTATION BY PENNONI ASSOCIATES FOR THE SPECIFIC PURPOSE INTENDED WILL BE AT OWNERS
SOLE RISK AND WITHOUT LIABILITY OR LEGAL EXPOSURE TO PENNONI ASSOCIATES; AND OWNER SHALL INDEMNIFY AND HOLD HARMLESS PENNONI

PHILP18003 2019-09-05 1"=50'-0"

SDS/SPG



2019-09-05

PWD STANDARD E&S NOTES

EROSION CONTROL MEASURES.

- AN INDUSTRIAL WASTE PERMIT WILL BE REQUIRED SHOULD PUMPING TO CITY-OWNED INFRASTRUCTURE BECOME NECESSARY DURING CONSTRUCTION. ALL PUMPING OF WATER FROM ANY WORK AREA SHALL BE DONE ACCORDING TO THE PROCEDURE DESCRIBED IN THIS PLAN,
- INLET PROTECTION SHOULD BE PROVIDED FOR ALL INLETS OWNED BY PWD THAT ARE LOCATED WITHIN ONE BLOCK (400' MIN.) OF THE PROJECT SITE. PWD IS NOT RESPONSIBLE FOR ANY CLEANING OR REPAIRS NEEDED ON CITY-OWNED INFRASTRUCTURE DUE TO FAILURE OF ANY EROSION AND SEDIMENT CONTROL PRACTICES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL CLEANUP AND REPAIRS DUE TO FAILURE OF APPROVED
- INSPECTION AND MAINTENANCE OF ALL EROSION AND SEDIMENT CONTROL BEST MANAGEMENT PRACTICES SHALL OCCUR ON A WEEKLY BASIS,

BEFORE ANY ANTICIPATED PRECIPITATION EVENTS, AND AFTER ALL PRECIPITATION EVENTS.

- THE MAXIMUM HEIGHT FOR STOCKPILES AREAS SHALL BE 35 FEET. THE MAXIMUM SIDE SLOPE FOR STOCKPILE AREAS SHALL NOT EXCEED 2:1.
- THE ROCK CONSTRUCTION ENTRANCE THICKNESS SHALL BE CONSTANTLY MAINTAINED ON-SITE. A STOCKPILE SHALL BE MAINTAINED ON-SITE FOR THIS PURPOSE. AT THE END OF EACH CONSTRUCTION DAY, ALL SEDIMENT DEPOSITED ON PAVED ROADWAYS SHALL BE REMOVED AND RETURNED TO THE CONSTRUCTION SITE. IN NO CASE SHALL THE SEDIMENT BE WASHED, SHOVELED, OR SWEPT INTO ANY ROADSIDE DITCH, STORM SEWER, OR
- COMPOST FILTER SOCK SHOULD BE INSTALLED AT LEVEL GRADE. BOTH ENDS OF EACH FENCE SECTION SHOULD BE EXTENDED AT LEAST 8 FEET UPSLOPE AT 45 DEGREES TO THE MAIN BARRIER ALIGNMENT. SUPPORT STAKES SHALL BE SPACED AT A MAXIMUM OF 8 FEET. SEDIMENT MUST BE REMOVED WHEN ACCUMULATIONS REACH 1/2 THE ABOVE GROUND HEIGHT OF THE FILTER SOCK
- ANY FENCE SECTION WHICH HAS BEEN UNDERMINED OR TOPPED MUST BE IMMEDIATELY REPLACED WITH A ROCK FILTER OUTLET. SEDIMENT MUST BE REMOVED WHEN ACCUMULATIONS REACH 1/3 THE HEIGHT OF THE OUTLET
- EROSION CONTROL BLANKETING SHALL BE INSTALLED ON ALL SLOPES 3H:1V OR STEEPER WITHIN 50 FEET OF A SURFACE WATER AND ON ALL OTHER DISTURBED AREAS SPECIFIED ON THE PLAN MAPS AND/OR DETAIL SHEETS.
- IMMEDIATELY UPON DISCOVERING UNFORESEEN CIRCUMSTANCES POSING THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION, THE OPERATOR SHALL IMPLEMENT APPROPRIATE BEST MANAGEMENT PRACTICES TO MINIMIZE THE POTENTIAL FOR EROSION AND SEDIMENT POLLUTION AND NOTIFY PWD AND PA DEP.
- LINTIL THE SITE IS STABILIZED, ALL E&S RMPS SHALL BE MAINTAINED PROPERLY. MAINTENANCE SHALL INCLUDE INSPECTIONS OF ALL E&S RMPS. PRIOR TO ANY ANTICIPATED STORM EVENT, AFTER EACH RUNOFF EVENT AND ON A WEEKLY BASIS. ALL PREVENTATIVE AND REMEDIAL MAINTENANCE WORK, INCLUDING CLEAN OUT, REPAIR, REPLACEMENT, REGRADING, RESEEDING, REMULCHING, AND RENETTING, MUST BE PERFORMED IMMEDIATELY. IF THE E&S BMPS FAIL TO PERFORM AS EXPECTED, REPLACEMENT BMPS, OR MODIFICATIONS OF THOSE INSTALLED, WILL BE
- ALL EARTH DISTURBANCES, INCLUDING CLEARING AND GRUBBING, AS WELL AS CUTS AND FILLS, SHALL BE DONE IN ACCORDANCE WITH THE APPROVED E&S PLAN. A COPY OF THE APPROVED DRAWINGS MUST BE AVAILABLE AT THE PROJECT SITE AT ALL TIMES. PWD SHALL BE NOTIFIED OF ANY CHANGES TO THE APPROVED PLAN PRIOR TO IMPLEMENTATION OF THOSE CHANGES. PWD MAY REQUIRE A WRITTEN SUBMITTAL OF THOSE
- AT LEAST THREE (3) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES. OR EXPANDING INTO AN AREA PREVIOUSLY UNMARKED, THE PENNSYLVANIA ONÉ CALL SYSTEM INC. SHALL BE NOTIFIED AT 1-800-242-1776 FOR THE LOCATION OF EXISTING UNDERGROUND UTILITIES.
- ALL EARTH DISTURBANCE ACTIVITIES SHALL PROCEED IN ACCORDANCE WITH THE SEQUENCE PROVIDED ON THE PLAN DRAWINGS. DEVIATION FROM THAT SEQUENCE MUST BE APPROVED IN WRITING BY PWD AND THE PA DEP PRIOR TO IMPLEMENTATION.
- AREAS TO BE FILLED ARE TO BE CLEARED, GRUBBED, AND STRIPPED OF TOPSOIL TO REMOVE TREES, VEGETATION, ROOTS, AND OTHER
- CLEARING, GRUBBING, AND TOPSOIL STRIPPING SHALL BE LIMITED TO THOSE AREAS DESCRIBED IN EACH STAGE OF THE CONSTRUCTION SEQUENCE. GENERAL SITE CLEARING, GRUBBING, AND TOPSOIL STRIPPING MAY NOT COMMENCE IN ANY STAGE OF THE PROJECT UNTIL THE E&S BMPS SPECIFIED BY THE BMP SEQUENCE FOR THAT STAGE HAVE BEEN INSTALLED AND ARE FUNCTIONING AS DESCRIBED IN THIS E&S PLAN.
- AT NO TIME SHALL CONSTRUCTION VEHICLES BE ALLOWED TO ENTER AREAS OUTSIDE THE LIMIT OF DISTURBANCE BOUNDARIES SHOWN ON THE PLAN MAPS. THESE AREAS MUST BE CLEARLY MARKED AND FENCED OFF BEFORE CLEARING AND GRUBBING OPERATIONS BEGIN.
- A LOG SHOWING DATES THAT E&S BMPS WERE INSPECTED AS WELL AS ANY DEFICIENCIES FOUND AND THE DATE THEY WERE CORRECTED SHALL BE MAINTAINED ON THE SITE AND BE MADE AVAILABLE TO PWD AT THE TIME OF INSPECTION.
- ALL SEDIMENT REMOVED FROM BMPS SHALL BE DISPOSED OF IN THE FOLLOWING MANNER: REINCORPORATED ONSITE
- AREAS WHICH ARE TO BE TOPSOILED SHALL BE SCARIFIED TO A MINIMUM DEPTH OF THREE TO FIVE INCHES SIX TO 12 INCHES ON COMPACTED SOILS — PRIOR TO PLACEMENT OF TOPSOIL. AREAS TO BE VEGETATED SHALL HAVE A MINIMUM FOUR INCHES OF TOPSOIL IN PLACE PRIOR TO SEEDING AND MULCHING. FILL OUTSLOPES SHALL HAVE A MINIMUM OF TWO INCHES OF TOPSOIL.
- ALL FILLS SHALL BE COMPACTED AS REQUIRED TO REDUCE EROSION, SLIPPAGE, SETTLEMENT, SUBSIDENCE, OR OTHER RELATED PROBLEMS. FILL INTENDED TO SUPPORT BUILDINGS, STRUCTURES, AND CONDUITS, ETC. SHALL BE COMPACTED IN ACCORDANCE WITH LOCAL REQUIREMENTS OR
- ALL EARTHEN FILLS SHALL BE PLACED IN COMPACTED LAYERS NOT TO EXCEED NINE INCHES IN THICKNESS.
- 3. FILL MATERIALS SHALL BE FREE OF FROZEN PARTICLES, BRUSH, ROOTS, SOD, OR OTHER FOREIGN OR OBJECTIONABLE MATERIALS THAT WOULD INTERFERE WITH OR PREVENT CONSTRUCTION OF SATISFACTORY FILLS.
- FROZEN MATERIALS OR SOFT, MUCKY, OR HIGHLY COMPRESSIBLE MATERIALS SHALL NOT BE INCORPORATED INTO FILLS.
- 25. FILL SHALL NOT BE PLACED ON SATURATED OR FROZEN SURFACES.
- SEEPS OR SPRINGS ENCOUNTERED DURING CONSTRUCTION SHALL BE HANDLED IN ACCORDANCE WITH THE STANDARD AND SPECIFICATION FOR SUBSURFACE DRAIN OR OTHER APPROVED METHOD.
- ALL GRADED AREAS SHALL BE PERMANENTLY STABILIZED IMMEDIATELY UPON REACHING FINISHED GRADE. CUT SLOPES IN COMPETENT BEDROCK
- IMMEDIATELY AFTER EARTH DISTURBANCE ACTIVITIES CEASE IN ANY AREA OR SUBAREA OF THE PROJECT. THE OPERATOR SHALL STABILIZE ALL DISTURBED AREAS. DURING NON-GERMINATING MONTHS, MULCH OR PROTECTIVE BLANKETING SHALL BE APPLIED AS DESCRIBED IN THE PLAN. AREAS NOT AT FINISHED GRADE, WHICH WILL BE REACTIVATED WITHIN ONE YEAR, MAY BE STABILIZED IN ACCORDANCE WITH THE TEMPORARY STABILIZATION SPECIFICATIONS. THOSE AREAS WHICH WILL NOT BE REACTIVATED WITHIN ONE YEAR SHALL BE STABILIZED IN ACCORDANCE WITH THE PERMANENT STABILIZATION SPECIFICATIONS.
- PERMANENT STABILIZATION IS DEFINED AS A MINIMUM UNIFORM. PERENNIAL 70% VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED EROSION. CUT AND FILL SLOPES SHALL BE CAPABLE OF RESISTING FAILURE DUE TO SLUMPING, SLIDING, OR OTHER MOVEMENTS.
- REPLACED BY ANOTHER BMP APPROVED BY PWD AND PA DEP.
- AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY E&S BMPS MUST BE REMOVED OR CONVERTED TO PERMANENT POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES. AREAS DISTURBED DURING REMOVAL OR CONVERSION OF THE E&S BMPS SHALL BE STABILIZED IMMEDIATELY. IN ORDER TO ENSURE RAPID REVEGETATION OF DISTURBED AREAS, SUCH REMOVAL/CONVERSIONS ARE TO BE DONE

CLEAN FILL & ENVIRONMENTAL DUE DILIGENCE NOTE:

IF THE SITE WILL NEED TO IMPORT OR EXPORT MATERIAL FROM THE SITE, THE RESPONSIBILITY FOR PERFORMING ENVIRONMENTAL DUE DILIGENCE AND DETERMINATION OF CLEAN FILL WILL REST WITH THE CONTRACTOR

CLEAN FILL IS DEFINED AS: UNCONTAMINATED, NON-WATER SOLUBLE, NON-DECOMPOSABLE, INERT, SOLID MATERIAL. THE TERM INCLUDES SOIL, ROCK, STONE, DREDGED MATERIAL, USED ASPHALT, AND BRICK, BLOCK OR CONCRETE FROM CONSTRUCTION AND DEMOLITION ACTIVITIES THAT IS SEPARATE FROM OTHER WASTE AND IS RECOGNIZABLE AS SUCH. THE TERM DOES NOT INCLUDE MATERIALS PLACED IN OR ON THE WATERS OF THE COMMONWEALTH UNLESS OTHERWISE AUTHORIZED. (THE TERM "USED ASPHALT" DOES NOT INCLUDE MILLED ASPHALT OR ASPHALT THAT HAS BEEN PROCESSED FOR RE-USE). CLEAN FILL AFFECTED BY A SPILL OR RELEASE OF A REGULATED SUBSTANCE: FILL MATERIALS AFFECTED BY A SPILL OR RELEASE OF A

REGULATED SUBSTANCE STILL QUALIFIES AS CLEAN FILL PROVIDED THE TESTING REVEALS THAT THE FILL MATERIAL CONTAINS CONCENTRATIONS OF REGULATED SUBSTANCES THAT ARE BELOW THE RESIDENTIAL LIMITS IN TABLES FP-1A AND FP-1B FOUND IN THE DEPARTMENT'S POLICY "MANAGEMENT OF FILL".

ANY PERSON PLACING CLEAN FILL THAT HAS BEEN AFFECTED BY A SPILL OR RELEASE OF A REGULATED SUBSTANCE MUST USE FORM FP-001 TO CERTIFY THE ORIGIN OF THE FILL MATERIAL AND THE RESULTS OF THE ANALYTICAL TESTING TO QUALIFY THE MATERIAL AS CLEAN FILL. FORM FP-001 MUST BE RETAINED BY THE OWNER OF THE PROPERTY RECEIVING THE FILL. A COPY OF FORM FP-001 CAN BE FOUND AT THE END OF THESE INSTRUCTIONS

ENVIRONMENTAL DUE DILIGENCE: THE APPLICANT MUST PERFORM ENVIRONMENTAL DUE DILIGENCE TO DETERMINE IF THE FILL MATERIALS ASSOCIATED WITH THE PROJECT QUALIFY AS CLEAN FILL. ENVIRONMENTAL DUE DILIGENCE IS DEFINED AS: INVESTIGATIVE TECHNIQUES, INCLUDING, BUT NOT LIMITED TO, VISUAL PROPERTY INSPECTIONS, ELECTRONIC DATA BASE SEARCHES, REVIEW OF PROPERTY OWNERSHIP REVIEW OF PROPERTY USE HISTORY, SANBORN MAPS, ENVIRONMENTAL QUESTIONNAIRES, TRANSACTION SCREENS, ANALYTICAL TESTING. ENVIRONMENTAL ASSESSMENTS OR AUDITS. ANALYTICAL TESTING IS NOT A REQUIRED PART OF DUE DILIGENCE UNLESS VISUAL INSPECTION AND/OR REVIEW OF THE PAST LAND USE OF THE PROPERTY INDICATES THAT THE FILL MAY HAVE BEEN SUBJECTED TO A SPILL OR RELEASE OF REGULATED SUBSTANCE. IF THE FILL MAY HAVE BEEN AFFECTED BY A SPILL OR RELEASE OF A REGULATED SUBSTANCE. IT MUST BE TESTED TO DETERMINE IF IT QUALIFIES AS CLEAN FILL. TESTING SHOULD BE PERFORMED IN ACCORDANCE WITH APPENDIX A OF THE DEPARTMENT'S POLICY

ILL MATERIAL THAT DOES NOT QUALIFY AS CLEAN FILL IS REGULATED FILL. REGULATED FILL IS WASTE AND MUST BE MANAGED IN ACCORDANCE WITH THE DEPARTMENT'S MUNICIPAL OR RESIDUAL WASTE REGULATIONS BASED ON 25 PA. CODE CHAPTERS 287 RESIDUAL WASTE MANAGEMENT OR 271 MUNICIPAL WASTE MANAGEMENT, WHICHEVER IS APPLICABLE. THESE REGULATIONS ARE AVAILABLE ON-LINE AT <u>WWW.PACODE.COM</u> :HTTP://WWW.PACODE.COM>. REFER TO ENVIRONMENTAL COORDINATION SPECIFICATION 011100.

LAWN SEEDING / LAWN RESTORATION NOTES:

- APPLY LAWN SEED TO ALL AREAS INDICATED ON PLAN AND ALL AREAS DISTURBED BY CONSTRUCTION
- ALL LAWN AREAS TO BE SEEDED TO RECEIVE 4" MINIMUM DEPTH OF TOPSOIL (DEPTH AFTER SETTLEMENT AND WATERING).
- EXISTING TOPSOIL ON SITE MAY BE UNSUITABLE FOR REUSE. CONTRACTOR MUST PROVIDE IMPORTED TOPSOIL OR AMEND EXISTING TOPSOIL TO MEET REQUIREMENTS OUTLINED IN THE SPECIFICATIONS. CONTRACTOR MUST SUBMIT SOIL TEST ANALYSIS REPORT, INCLUDING AMENDMENT RECOMMENDATIONS, FOR EITHER IMPORTED TOPSOIL OR AMENDED EXISTING TOPSOIL.
- MULCH ALL SEEDED AREAS WITH CLEAN STRAW
- WATER AND MAINTAIN ALL SEEDED AREAS PER SPECIFICATIONS
- RESEED BARE OR THIN AREAS AS DIRECTED BY THE LANDSCAPE ARCHITECT/ENGINEER
- LAWN SEED MIX: SEED MIX SPECIFICALLY FORMULATED FOR HIGH USE LAWN AREAS. WITH A COMPLETE MICROBIAL SEED REATMENT PACKAGE (MYCO) AND SEED COATING SYSTEM FOR GERMINATION: PENNINGTON SMART SEED PRO ATHLETIC FIELD
- MIX, OR APPROVED EQUAL, APPLIED AT 8 LBS/ 1,000 SQ. FT. SEE SPECIFICATIONS FOR MORE INFORMATION.

CONSTRUCTION/DEMOLITION/EARTHWORK DUST CONTROL REQUIREMENTS:

- CONTRACTOR IS RESPONSIBLE FOR ALL CITY OF PHILADELPHIA DUST CONTROL REQUIREMENTS INCLUDING PERMITS AND NOTIFICATIONS. REFER TO: WWW.PHILA.GOV/DOCUMENTS/DUST-CONTROL-FORMS-AND-REGULATIONS
- DURING CONSTRUCTION ACTIVITIES. CONTRACTOR IS TO SPRAY EXPOSED SOIL WITH WATER DAILY UNTIL MOIST TO PREVENT DUST GENERATION AND TRANSPORT. DUST CONTROL MEASURES ARE TO BE CONTINUED UNTIL PERMANENT STABILIZATION IS

MAINTENANCE

- UNTIL THE SITE IS STABILIZED, ALL EROSION AND SEDIMENTATION BMP'S MUST BE MAINTAINED PROPERLY. MAINTENANCE MUST INCLUDE NSPECTIONS OF ALL EROSION AND SEDIMENTATION BMP'S BEFORE AND AFTER EACH RUNOFF EVENT AND ON A WEEKLY BASIS. ALL SITE INSPECTIONS WILL BE DOCUMENTED IN AN INSPECTION LOG KEPT FOR THIS PURPOSE. INCLUDING THE COMPLIANCE ACTIONS AND THE DATE. TIME AND NAME OF THE PERSON CONDUCTING THE INSPECTION. THE INSPECTION LOG WILL BE KEPT ON SITE AT ALL TIMES AND MADE
- ALL PREVENTATIVE AND REMEDIAL MAINTENANCE WORK INCLUDING CLEAN OUT REPAIR REPLACEMENT REGRADING REMULCHING AND RENETTING, MUST BE PERFORMED IMMEDIATELY. IF EROSION AND SEDIMENTATION BMP'S FAIL TO PERFORM AS EXPECTED, REPLACEMENT BMP'S OR MODIFICATIONS OF THOSE INSTALLED WILL BE NEEDED.
- SEEDED AREAS THAT HAVE WASHED AWAY SHALL BE FILLED AND GRADED, AS NECESSARY, AND THEN RESEEDED. A STRAW COVER SHALL BE APPLIED TO RETAIN THE SEED ALONG WITH AN ANCHORING METHOD DESCRIBED ON THE ATTACHED MULCH ANCHORING GUIDE, UNTIL IT HAS A
- WHERE BMP'S ARE FOUND TO FAIL TO ALLEVIATE EROSION OR SEDIMENT POLLUTION THE PERMITTEE OR CO-PERMITTEE SHALL INCLUDE THE 4.1 THE LOCATION AND SEVERITY OF THE BMPS FAILURE AND ANY POLLUTION EVENTS.
- 4.2 ALL STEPS TAKEN TO, REDUCE, ELIMINATE AND PREVENT THE RECURRENCE OF THE NON-COMPLIANCE. 4.3 THE TIME FRAME TO CORRECT THE NON-COMPLIANCE, INCLUDING THE EXACT DATES WHEN THE ACTIVITY WILL RETURN TO COMPLIANCE. AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENT BMP'S MUST BE REMOVED, AREAS DISTURBED
- BEFORE INITIATING ANY REVISION TO THE APPROVED EROSION AND SEDIMENT CONTROL PLAN OR REVISIONS TO OTHER PLANS WHICH MAY EFFECT THE EFFECTIVENESS OF THE APPROVED E & S CONTROL PLAN, THE OPERATOR MUST RECEIVE APPROVAL OF THE REVISIONS FROM THE PHILADELPHIA WATER DEPARTMENT THE OPERATOR SHALL ASSURE THAT THE APPROVED EROSION AND SEDIMENT CONTROL PLAN IS PROPERLY AND COMPLETELY IMPLEMENTED. IMMEDIATELY UPON DISCOVERING UNFORESEEN CIRCUMSTANCES POSING THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION, THE OPERATOR SHALL IMPLEMENT APPROPRIATE BEST MANAGEMENT PRACTICES TO
- 7. ALL PUMPING OF SEDIMENT LADEN WATER OR POTENTIALLY SEDIMENT LADEN WATER SHALL BE THROUGH A SEDIMENT CONTROL BMP, AND ILTRATION SYSTEM, DISCHARGED OVER NON-DISTURBED AREAS.
- 8. IF DEWATERING OR PUMPING OF GROUNDWATER MUST DISCHARGE TO CITY OWNED INFRASTRUCTURE. CONTRACTOR SHALL OBTAIN AN INDUSTRIAL DISCHARGE PERMIT THROUGH THE INDUSTRIAL WASTE UNIT. DISCHARGE MUST BE CONNECTED DIRECTLY TO A COMBINED OR
- PWD SHALL NOT BE RESPONSIBLE FOR ANY CLEANUP OR REPAIRS NEEDED ON CITY-OWNED INFRASTRUCTURE OR REPAIRS DUE TO FAILURE OF APPROVED EROSION CONTROL MEASURES OF CITY OWNED INFRASTRUCTURE. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL CLEANUP AND REPAIRS DUE TO FAILURE OF APPROVED EROSION CONTROL MEASURES.
- 10. IF CONTAMINATED SOILS ARE ENCOUNTERED DURING CONSTRUCTION, CONTACT OWNER.


DURING REMOVAL OF THE BMP'S MUST BE STABILIZED IMMEDIATELY

TEMPORARY EROSION AND SEDIMENT CONTROL

- COMPOST FILTER SOCK SHALL BE INSTALLED DOWNSLOPE OF ALL AREAS TO BE DISTURBED BEFORE ANY WORK BEGINS. COMPOST FILTER SOCK AND ROCK FILTERS SHALL BE INSTALLED AS NEAR AS POSSIBLE TO THE LOCATIONS SHOWN ON THE PLAN. COMPOST FILTER SOCK SHOULD BE INSTALLED AT LEVEL GRADE. BOTH ENDS OF EACH FENCE SECTION SHOULD BE EXTENDED AT LEAST 8 FEET UPSLOPE AT 45 DEGREES TO THE MAIN BARRIER ALIGNMENT. SUPPORT STAKES SHALL BE SPACED AT A MAXIMUM OF 8 FEET. SEDIMENT MUST BE REMOVED WHEN ACCUMULATIONS REACH 1/2 THE ABOVE GROUND HEIGHT OF THE FILTER FENCE
- 2. STOCKPILED TOPSOIL MOUNDS SHALL BE STABILIZED BY APPLYING TEMPORARY SEED AND A PERIMETER SILT FENCE SHALL BE INSTALLED ROUND EACH MOUND. TEMPORARY SEEDING SHALL BE PER PENNDOT FORM 408, SECTION 804(B
- ALL STABILIZED CONSTRUCTION ENTRANCES SHALL BE INSTALLED AS NEAR AS POSSIBLE TO THE LOCATION SHOWN ON THE PLAN. THE ROCK CONSTRUCTION ENTRANCE THICKNESS SHALL BE CONSTANTLY MAINTAINED ON SITE. A STOCKPILE SHALL BE MAINTAINED ON SITE FOR THIS PURPOSE. AT THE END OF EACH CONSTRUCTION DAY, ALL SEDIMENT DEPOSITED ON PAVED ROADWAYS SHALL BE REMOVED AND RETURNED TO THE CONSTRUCTION SITE.
- FREQUENT INSPECTION SHALL BE MADE ON THE FILTER FABRIC FENCE. DAMAGED FENCES SHALL BE IMMEDIATELY REPLACED. SEDIMENT MUST BE REMOVED WHERE ACCUMULATIONS REACH 1/2 THE ABOVE GROUND HEIGHTS OF FENCE, SILT FENCE WHICH HAS BEEN TOPPED. OR UNDERMINED IS TO BE REPLACED WITH A ROCK FILTER OUTLET. SEDIMENT MUST BE REMOVED WHEN ACCUMULATIONS REACH 1/3 THE

SEQUENCE OF CONSTRUCTION:

- AT LEAST SEVEN (7) DAYS PRIOR TO ANY EARTH DISTURBANCE, THE INSPECTIONS COORDINATOR OF PWD (OFFICE 215-685-6387) MUST BE CALLED TO SCHEDULE A PRECONSTRUCTION MEETING.
- CONSTRUCTION WILL BEGIN UPON RECEIPT OF ALL NECESSARY APPROVALS AND PERMITS FROM ALL APPLICABLE GOVERNMENTAL AGENCIES. CONTRACTOR MUST CONTACT UNDERGROUND UTILITIES AS PER ACT 38, NOT LESS THAN THREE DAYS NOR MORE THAN TEN WORKING DAYS BEFORE COMMENCING WITH ANY EARTHWORK OR CONSTRUCTION. CONDUCT A PRECONSTRUCTION MEETING WITH OWNER, PWD AND ENGINEER PRIOR TO ANY DISTURBANCE.
- ALL CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE, "PROVISIONS OF CHAPTER 102, EROSION CONTROL OF THE ADMINISTRATIVE CODE TITLE 25 OF THE STATE OF PENNSYLVANIA".
- ACCESS TO THIS SITE WILL BE LIMITED TO THE CONSTRUCTION ENTRANCES SHOWN ON THE EROSION AND SEDIMENT CONTROL PLAN
- PRIOR TO PROCEEDING WITH CONSTRUCTION, CONFIRM LOCATION AND ELEVATION OF EXISTING UTILITIES. MAINTAIN AND PROTECT EXISTING UTILITIES TO REMAIN. COORDINATE CUTTING AND CAPPING OF UTILITIES TO BE REMOVED WITH THE UTILITY OWNERS.
- CAREFULLY REMOVE ALL ELEMENTS TO BE SALVAGED UNDER THE DIRECTION OF THE OWNER
- INSTALL E&S MEASURES TO PROTECT EXISTING IMPROVEMENTS AND VEGETATION TO REMAIN.
- 8. INSTALL ROCK CONSTRUCTION ENTRANCE AS SHOWN ON PLAN. AFTER CONSTRUCTION ENTRANCES HAVE BEEN INSTALLED, INSTALL ALL COMPOST FILTER SOCK AND SILT FENCE.
- INSTALL COFFERDAM IN THE RIVER AND THE LIMITS OF REPAIR AS INDICATED.
- BEGIN WALL REPAIR ACTIVITIES INCLUDING REMOVING VEGETATION FROM THE WALL (REMOVING AND RESETTING STONE AS NEEDED) PERFORMING GROUT INJECTION REPAIRS TO FILL THE VOIDS UNDER THE TIMBER CRIBBING, REPOINTING THE MASONRY WALL AND
- 11. EXCAVATE CONTAMINATED SOIL (IF FOUND) DIRECTLY INTO TRUCK FOR HAULING, SOIL MAY NOT BE STORED ON SITE, GROUNDWATER TO BE PUMPED INTO FRAC TANK WITH SEDIMENT FILTER. CONTRACTOR TO OBTAIN PROPER PERMITS FROM PWD FOR DISCHARGE OF GROUNDWATE
- CONSTRUCT STOCKPILES FOR CLEAN FILL IF NECESSARY
- DURING DEMOLITION, ALL DISTURBANCE AREAS ON WHICH ACTIVITIES HAVE CEASED MUST BE STABILIZED WITH TEMPORARY OR PERMANENT BILIZATION IMMEDIATELY. DURING NON-GEMINATION PERIODS, MULCH MUST BE APPLIED AT THE SPECIFIC RATE NOTED ON THE DRAWINGS.
- WATER PUMPED FROM WORK AREAS SHOULD BE TREATED FOR SEDIMENT REMOVAL PRIOR TO DISCHARGING TO A "SURFACE WATER."
- REMOVAL OF TEMPORARY E&S CONTROLS WILL OCCUR ONLY WHEN THE TRIBUTARY AREA TO THAT CONTROL HAS ESTABLISHED A MINIMUM OF 70% UNIFORM COVERAGE OF VEGETATION OF DISTURBED AREAS AND/OR 100% COVERAGE BY PAVING OR BUILDING CONSTRUCTION.
- 16. REMOVE COFFERDAM ONCE THE WALL REPAIRS ARE COMPLETED.
- SEED AND RESTORE DISTURBED AREAS AS INDICATED.
- 18. UPON COMPLETING OF ALL EARTH DISTURBANCE ACTIVITIES AND PERMANENT STABILIZATION OF ALL DISTURBED AREAS. THE OWNER AND/OR OPERATOR SHALL CONTACT INSPECTION COORDINATOR FOR PWD (OFFICE: 215-685-6387) FOR A FINAL INSPECTION PRIOR TO REMOVAL/CONVERSION OF THE E&S BMP's.




LOW VOLUME FILTER BAGS SHALL BE MADE FROM NON-WOVEN GEOTEXTILE MATERIAL SEWN WITH HIGH STRENGTH, DOUBLE STITCHED "J" TYPE SEAMS. THEY SHALL BE CAPABLE OF TRAPPING PARTICLES LARGER THAN 150 MICRONS. HIGH VOLUME FILTER BAGS SHALL BE MADE FROM WOVEN GEOTEXTILES THAT MEET THE FOLLOWING STANDARDS?

BAGS SHALL BE LOCATED IN WELL-VEGETATED (GRASSY) AREA, AND DISCHARGE ONTO STABLE, EROSION RESISTANT AREAS. WHERE THIS IS NOT POSSIBLE, A GEOTEXTILE UNDERLAYMENT AND FLOW PATH SHALL BE PROVIDED. BAGS MAY BE PLACED ON FILTER STONE TO INCREASE DISCHARGE CAPACITY. BAGS SHALL NOT BE PLACED ON SLOPES GREATER THAN 5%. FOR SLOPES EXCEEDING 5%, CLEAN ROCK OR OTHER NON-ERODIBLE AND NON-POLLUTING MATERIAL MAY BE PLACED UNDER THE BAG TO DEDUCE SLOPE STEEDINGS.

THE PUMP DISCHARGE HOSE SHALL BE INSERTED INTO THE BAGS IN THE MANNER SPECIFIED BY THE MANUFACTURER AND SECURELY CLAMPED. A PIECE OF PVC PIPE IS RECOMMENDED FOR THIS PURPOSE

FILTER BAGS SHALL BE INSPECTED DAILY. IF ANY PROBLEM IS DETECTED, PUMPING SHALL CEASE IMMEDIATELY AND NOT RESUME UNTIL THE PROBLEM IS CORRECTED.

DETAIL- PUMPED WATER FILTER BAG



A SUITABLE IMPERVIOUS GEOMEMBRANE SHALL BE PLACED AT THE LOCATION OF THE WASHOUT PRIOR TO INSTALLING THE SOCKS. INSTALL ON FLAT GRADE FOR OPTIMUM COMPOST SOCKS SHALL BE STAKED IN THE MANNER RECOMMENDED BY THE MANUFACTURER AROUND THE PERIMETER OF THE GEOMEMBRANE SO AS TO FORM A RING WITH THE ENDS OF THE DOCK LOCATED AT CARE SHALL BE TAKEN TO ENSURE CONTINUOUS CONTACT OF THE SOCK WITH THE GEOMEMBRANE AT ALL LOCATIONS. 18" DIAMETER FILTER SOCK MAY BE STACKED ONTO DOUBLE 24" DIAMETER FILTER SOCKS IN PYRAMIDAL CONFIGURATION FOR ADDED HEIGHT. MAINTENANCE: ALL CONCRETE WASHOUT FACILITIES SHOULD BE INSPECTED DAILY. DAMAGED OR LEAKING WASHOUTS SHOULD BE DAMAGED OR LEARING WASHOUTS SHOULD BE
DEACTIVATED AND REPAIRED OR REPLACED
IMMEDIATELY. ACCUMULATED MATERIALS SHALL
BE REMOVED WHEN THEY REACH 50% CAPACITY.
GEOMEMBRANE SHALL BE REPLACED WITH EACH
CLEANING OF THE WASHOUT FACILITY.

TABLE 4.2 Compost Standards Organic Matter Content 25%-100% (dry weight basis) Fibrous and elongated Organic Portion 5.5-8.5 Moisture Content 30%-60% Particle Size 30%-50% pass through 3/8" sieve Soluble Salt Concentration 5.0 dS/m (mmhos/cm) Maximum

Comp	oost Sock Fabric I	Minimum Specific	ations		
3 mil HDPE	5 mil HDPE	5 mil HDPE	Multi-Filament Polypropylene (MFPP)	Heavy Duty Multi-Filamen Propylene (HDMFPP)	
Photo- degradable	Photo- degradable	Bio- degradable	Photo- degradable	Photo- degradable	
12" 18"	12" 18" 24" 32"	12" 18" 24" 32"	12" 18" 24" 32"	12" 18" 24" 32"	
3/8"	3/8"	3/8"	3/8"	1/8"	
	26 psi	26 psi	44 psi	202 psi	
23% at 1000 hr.	23% at 1000 hr.		100% at 1000 hr.	100% at 1000 hr.	
6 months	9 months	6 months	1 year	2 years	
	Two-ply	systems	•	•	
Inner Containment Netting		HDPE biaxial net			
		Continuously wound			
inner Containment Netting			Fusion-welded junctures		
	3 mil HDPE Photo- degradable 12" 18" 3/8" 23% at 1000 hr.	3 mil HDPE 5 mil HDPE Photo- degradable Photo- degradable 12" 18" 18" 24" 32" 3/8" 26 psi 23% at 1000 hr. 23% at 1000 hr. 6 months 9 months	3 mil HDPE 5 mil HDPE 5 mil HDPE Photodegradable Photodegradable Biodegradable 12" 12" 12" 18" 24" 24" 32" 32" 32" 3/8" 3/8" 3/8" 26 psi 26 psi 26 psi 23% at 1000 hr. 1000 hr. 6 months Two-ply systems	3 mil HDPE 5 mil HDPE 5 mil HDPE Polypropylene (MFPP) Photodegradable Biodegradable Photodegradable Photodegradable 12" 12" 12" 12" 18" 18" 18" 18" 18" 24" 24" 24" 32" 32" 32" 3/8" 3/8" 3/8" 3/8" 26 psi 26 psi 44 psi 23% at 1000 hr. 1000 hr. 100% at 1000 hr. 6 months 9 months 6 months 1 year Two-ply systems HDPE biaxial net Continuously wounder	

Sock fabrics composed of burlap may be used on projects lasting 6 months or less

3/4" X 3/4" Max. aperture size

Composite Polypropylene Fabric

(Woven layer and non-woven fleece

mechanically fused via needle punch)

3/16" Max. aperture size

DETAIL- COMPOST FILTER SOCK

ISOMETRIC VIEW

ELEVATION VIEW

capable of trapping all particles not passing a No. 40 sieve.

DETAIL- INLET PROTECTION - TYPE M INLET

Maximum drainage area = ½ acre.

required for all installations.

according to the plan notes.

Adapted from PennDOT RC-70, 2008 Edition

PLAN VIEW

COMPOST FILTER SOCK SHALL BE PLACED AT EXISTING LEVEL GRADE. BOTH ENDS OF THE BARRIER SHALL BE EXTENDED AT LEAST 8 FEET UP SLOPE AT 45 DEGREES TO THE MAIN BARRIER ALIGNMENT. MAXIMUM SLOPE LENGTH ABOVE ANY BARRIER SHALL NOT EXCEED THAT SPECIFIED FOR THE SIZE OF THE SOCK AND THE SLOPE OF ITS

ACCUMULATED SEDIMENT SHALL BE REMOVED WHEN IT REACHES 1/2 THE ABOVE GROUND HEIGHT OF THE BARRIER AND DISPOSED IN THE MANNER DESCRIBED ELSEWHERE IN THE

COMPOST FILTER SOCKS SHALL BE INSPECTED WEEKLY AND AFTER EACH RUNOFF EVENT. DAMAGED SOCKS SHALL BE REPAIRED ACCORDING TO MANUFACTURER'S SPECIFICATIONS OR REPLACED WITHIN 24 HOURS OF INSPECTION.

BIODEGRADABLE COMPOST FILTER SOCKS SHALL BE REPLACED AFTER 6 MONTHS; PHOTODEGRADABLE SOCKS AFTER 1 YEAR. POLYPROPYLENE SOCKS SHALL BE REPLACED ACCORDING TO MANUFACTURERS RECOMMENDATIONS.

UPON STABILIZATION OF THE AREA TRIBUTARY TO THE SOCK, STAKES SHALL BE REMOVED. THE SOCK MAY BE LEFT IN PLACE AND VEGETATED OR REMOVED. IN THE LATTER CASE, THE MESH SHALL BE CUT OPEN AND THE MULCH SPREAD AS A SOIL

SOME OBJECTS OF CONSIDERABLE MASS (I.E. CONCRETE BLOCKS, SANDBAGS, ETC.) SHALL BE USED IMMEDIATELY DOWN SLOPE OF COMPOST FILTER SOCKS PLACED ON PAVED SURFACES IN ORDER TO HELP HOLD THE SOCKS IN PLACE. THE OBJECT SHALL PE BLACED AT A MINIMUM EVERY 10' ON CENTER.

STANDARD CONSTRUCTION DETAIL # 4-16

Filter Bag Inlet Protection - Type M Inlet

Inlet protection shall not be required for inlet tributary to sediment basin or trap. Berms shall be

Rolled earthen berm in roadway shall be maintained until roadway is stoned. Road subbase

At a minimum, the fabric shall have a minimum grab tensile strength of 120 lbs., a minimum

maintained until permanent stabilization is completed or remain permanently.

berm on roadway shall be maintained until roadway is paved. Earthen berm in channel shall be

burst strength of 200 psi, and a minimum trapezoidal tear strength of 50 lbs. Filter bags shall be

Inlet filter bags shall be inspected on a weekly basis and after each runoff event. Bags shall be

emptied and rinsed or replaced when half full or when flow capacity has been reduced so as to

shall be maintained on site for replacement of bags. All needed repairs shall be initiated

DO NOT USE ON MAJOR PAVED ROADWAYS WHERE PONDING MAY CAUSE TRAFFIC

immediately after the inspection. Dispose accumulated sediment as well as all used bags

cause flooding or bypassing of the inlet. Damaged or clogged bags shall be replaced. A supply

INSTALLATION DETAIL

PLAN VIEW

TRAFFIC SHALL NOT BE PERMITTED TO CROSS COMPOST FILTER SOCKS.

COMPOST FILTER SOCK-

PLAN VIEW PROFILE

Outer Filtration Mesh

N.T.S.

DETAIL- TEMPORARY STOCKPILE

- 1. SILT FENCE SHALL BE PLACED AROUND THE PERIMETER OF ALL STOCKPILES. IMMEDIATELY APPLY TEMPORARY SEEDING TO ALL STOCKPILES WHICH WILL REMAIN IN PLACE 20 DAYS OR MORE. TEMPORARY SEEDING SHALL BE PER PENNDOT FORM 408. SECTION 804(B) 3. PLASTIC LINER TO BE INSTALLED BELOW TEMPORARY TOPSOIL STOCKPILES
- FOR SOILS FOUND OR SUSPECTED TO BE CONTAMINATED.

STANDARD CONSTRUCTION DETAIL # 3-1 Rock Construction Entrance **PROFILE**

Remove topsoil prior to installation of rock construction entrance. Extend rock over full width of entrance.

MOUNTABLE BERM USED TO PROVIDE PROPER COVER FOR P


Runoff shall be diverted from roadway to a suitable sediment removal BMP prior to entering Mountable berm shall be installed wherever optional culvert pipe is used and proper pipe cover as specified by manufacturer is not otherwise provided. Pipe shall be sized appropriately for

MAINTENANCE: Rock construction entrance thickness shall be constantly maintained to the specified dimensions by adding rock. A stockpile shall be maintained on site for this purpose. All sediment deposited on payed roadways shall be removed and returned to the construction site immediately. If excessive amounts of sediment are being deposited on roadway, extend length of rock construction entrance by 50 foot increments until condition is alleviated or install wash rack. Washing the roadway or sweeping the deposits into roadway ditches, sewers, culverts, or other drainage courses is not acceptable.

DETAIL- TEMPORARY CONSTRUCTION/TREE PROTECTION FENCE

DETAIL- ROCK CONSTRUCTION ENTRANCE

size of ditch being crossed.



ШО≤ SZ

ALL DOCUMENTS PREPARED BY PENNONI ASSOCIATES ARE INSTRUMENTS OF SERVICE IN RESPECT OF THE PROJECT. THEY ARE NOT INTENDED OR REPRESENTE TO BE SUITABLE FOR REUSE BY OWNER OR OTHERS O THE EXTENSIONS OF THE PROJECT OR ON ANY OTHER PROJECT. ANY REUSE WITHOUT WRITTEN VERIFICATIO OR ADAPTATION BY PENNONI ASSOCIATES FOR THE SPECIFIC PURPOSE INTENDED WILL BE AT OWNERS SOLE RISK AND WITHOUT LIABILITY OR LEGAL SHALL INDEMNIFY AND HOLD HARMLESS PENNONI ASSOCIATES FROM ALL CLAIMS, DAMAGES, LOSSES AN

EXPENSES ARISING OUT OF OR RESULTING THEREFROM PHILP18003 2019-09-05 RAWING SCALE AS SHOWN DRAWN BY SDS/SPG PPROVED BY