Water Tower Recreation Center Exteriorr Rehibilitation RFP Additional Questions/RFIs:

- For the terra cotta details on drawing numbers 4.1 and 4.2, are the specified anchor rods the only hardware that secures the terra cotta units.
 RESPONSE: Yes, the anchor rods were designed to resist the overturning forces of the projecting units.
- 2. Who is responsible for determining the 10% section loss on the existing steel members on the terra cotta details on drawing numbers 4.1 and 4.2.

 RESPONSE: The contractor, if there are questions during the work the contractor can request supplemental instruction from the design team via site visit or submit questions through an RFI.
- 3. How many site visits during construction will the design team make?

 RESPONSE: The number of site visits will be based on the project schedule and work completed. If selective demolition exposes conditions that vary from the design drawings, contractor should request a site visit for supplemental instruction.



